



Industrial Refrigeration

# Commissioning Pre-Check List

<b>Purchased by:</b>	
<b>Purchased for:</b>	
<b>Contractor Name:</b>	
<b>Address:</b>	
<b>City:</b>	
<b>State:</b>	
<b>Zip code:</b>	
<b>AAIM order #:</b>	
<b>Customer PO#:</b>	
<b>Drawing #'s:</b>	
<b>On site tech Name / cell:</b>	
<b>Site contact Name / cell:</b>	
<b>IT contact Name / cell:</b>	
<b>On site startup hours needed:</b>	
<b>Round trips needed:</b>	
<b>Pre-Checked By:</b>	
<b>Comments:</b>	

## Commissioning Pre-check List for Industrial Refrigeration

Panels	Yes	No	N/A	Comments:
All panels installed:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All panels have power:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Back up power installed:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Network cables terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Network internet ready:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Panel mount PC:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Danfoss provided PC:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is PC ready for user:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
PC IP address:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Safeties	Yes	No	N/A	Comments:
HSDL's pre-wired or terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
PPM pre-wired or terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Exhaust fans terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Louvers terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
E-Stops pre-wired or terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lights pre-wired or terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Horn pre-wired or terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Analog Inputs	Yes	No	N/A	Comments:
All temp sensors terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All PPM sensors terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All humidity sensors terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All pressure sensors terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All system levels terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All feedbacks terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All current transmitters terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

## Commissioning Pre-check List for Industrial Refrigeration

Analog Outputs	Yes	No	N/A	Comments:
All motorized valves terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All VFD's terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Digital Inputs	Yes	No	N/A	Comments:
Alarm resets terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
PPM detection terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Exhaust fans terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condenser pumps terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condenser fans terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Louvers feedback terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All aux feedback terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Purger feedback terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Vessel feedback terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Digital Outputs	Yes	No	N/A	Comments:
Condenser pumps terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All valve groups terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All solenoids terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condenser fans terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Safety outputs terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All pumps terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
All fans terminated:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



Additional Comments:

Danfoss can accept no responsibility for possible errors in catalogues, brochures and other printed material. Danfoss reserves the right to alter its products without notice. This also applies to products already on order provided that such alterations can be made without subsequential changes being necessary in specifications already agreed.

All trademarks in this material are property of the respective companies. Danfoss and all Danfoss logotypes are trademarks of Danfoss A/S. All rights reserved.